



**Agenda Item B.2
PRESENTATION
Meeting Date: August 18, 2020**

TO: Mayor and Councilmembers
FROM: Charles W. Ebeling, Public Works Director
CONTACT: James Campero, Deputy Public Works Director
SUBJECT: Old Town Sidewalk Improvement Project Update

RECOMMENDATION:

Receive a presentation providing a construction update on Old Town Sidewalk Improvement Project.

DISCUSSION:

Council will receive a presentation from Public Works Department staff providing a construction update on the Old Town Sidewalk Improvement Project (#9031). The attached presentation materials provide further detail on the information to be covered during the City Council meeting.


Reviewed By:


Kristine Schmidt
Assistant City Manager

Legal Review By:


Michael Jenkins
City Attorney

Approved By:


Michelle Greene
City Manager

ATTACHMENTS:

1. Presentation

ATTACHMENT 1

**PowerPoint Presentation
9031 Old Town Sidewalk Improvement Project – Construction Update**



City of Goleta
DEPARTMENT OF PUBLIC WORKS

9031 Old Town Sidewalk Improvement Project
Construction Update

August 18, 2020

City of Goleta
DEPARTMENT OF PUBLIC WORKS


9031 Old Town Sidewalk Improvement Project - Construction Update

Project Background:

- Started back in 2015. Significant public outreach / City Council meetings.
- \$2.2M Active Transportation Program grant.
- Awarded on December 17, 2019 to Toro Enterprise.
- Started Construction on March 2, 2020.
 - 3 Zones and 5 Phases.
- Resident coordination, ROW, parking issues, work area constraints, COVID-19, & significant utility coordination.

City of Goleta
DEPARTMENT OF PUBLIC WORKS

9031 Old Town Sidewalk Improvement Project - Construction Update



City of Goleta
DEPARTMENT OF PUBLIC WORKS

9031 Old Town Sidewalk Improvement Project - Construction Update

Phase 1 - Magnolia Ave



City of Goleta
DEPARTMENT OF PUBLIC WORKS

9031 Old Town Sidewalk Improvement Project - Construction Update

Phase 1 - Armitos Ave & Orange Ave



City of Goleta
DEPARTMENT OF PUBLIC WORKS

9031 Old Town Sidewalk Improvement Project - Construction Update

Phase 2 - Mandarin St, Aguila St, & Fairview North



City of Goleta
DEPARTMENT OF PUBLIC WORKS

9031 Old Town Sidewalk Improvement Project - Construction Update

Phase 3 - Mandarin St & Gato Ave



City of Goleta
DEPARTMENT OF PUBLIC WORKS

9031 Old Town Sidewalk Improvement Project - Construction Update

**Phase 4 - S. Orange Ave, Nectarine Ave,
Tecolote Ave, & Pine Ave**



City of Goleta
DEPARTMENT OF PUBLIC WORKS

9031 Old Town Sidewalk Improvement Project - Construction Update

Construction Status:

- Substantial completion mid-Sept. 2020.
 - Pending completion of utility work.
- Construction \$3.16M, CCOs \$230k (est.).
 - CCO authority = \$632k.
 - Roadway subgrade issues and utility work/delays.
- Minimal complaints & positive feedback.
- **Ahead of schedule and underbudget.**
- **Kudos to Project Team!**

Staff (James Winslow & Kelly Hoover), Filippin Eng. (Matt Davis & Daniel Anderson), Toro Enterprise (Mike Barrow & Sergio), MNS (Shawn Kowalewski), utility companies (SCE, Gas Company, GWD, GSD), City leadership, City Council, and the residents & public.

City of Goleta
DEPARTMENT OF PUBLIC WORKS

9031 Old Town Sidewalk Improvement Project - Construction Update

QUESTIONS?